General Schedule for Butte Regional Conservation Plan through Final HCP/NCCP and EIR/EIS (Updated June 2, 2010)

Year	2010												2011												2012											
Documents	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
Chapter 1. Introduction (draft)					A/C	Draft Completed																														
Chapter 2. Covered Activities (draft)	Draft Completed in 2009																																			
Chapter 3. Ecological Baseline Conditions (draft)	Draft Completed in 2007																																			
Chapter 4. Impact Analysis (draft)	Draft Completed in 2009																																			
Chapter 5. Conservation Strategy (draft)							A/C	A/C	D	D																										
Draft biological goals and objectives					Draft Completed																															
Draft conservation measures		A/C	A	A	Draft Completed																															
Draft monitoring plan					A/C	A/C	A/C																													
Draft adaptive management plan					A/C	C	A/C																													
Chapter 6. Plan Implementation								A/C																												
Chapter 7. Implementation Structure (draft)								A/C	A/B/C																											
Chapter 8. Implementation Costs and Funding Sources												A/C	A/B/C																							
Draft cost estimates										A/B																										
Implementation funding													A/B																							
1st Admin Draft HCP/NCCP[1]															A/C																						
2nd Admin Draft HCP/NCCP																	A/B/C																				
Public Draft HCP/NCCP																					D	D 90 day review														
Draft Implementing Agreement																B/C																				
NOI/NOP & Scoping for EIS/EIR																																				
1st Admin Draft EIS/EIR																B/C																				
2nd Admin Draft EIS/EIR																		B/C																		
Public Draft EIS/EIR																					D	D 90 day review														
Final HCP/NCCP																												A/B/C		D						
Final EIS/EIR																												A/B/C		D						
Final Implementing Agreement																												A/B/C								
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	July	Aug	July	Aug	Jan	Feb	Mar	Apr	May	June	July	Aug	July	Aug	July	Aug

Note: Schedule does not reflect prior years 2007, 2008 and 2009 and is subject to change

[1]Includes Chapters 9-12 and Appendices

	=	product development by SAIC
A	=	review periods by Stakeholder Committee
B	=	review periods by Steering Committee
C	=	review periods by DFG/FWS/NMFS
D	=	Public Workshops
	=	Tasks currently under development (6/2/10)